

KGALAGADI DISTRICT MUNICIPALITY

Physical Completion Report

27 February 2007

Project: Bankhara/Bodulong Sanitation Phase 2

Municipality: Gasegonyana

MIG Provincial Ref No: 677

Project Location

Province	Northern Cape Province
Municipality	Gasegonyana Local Municipality
District Municipality	Kgalagadi District Municipality

PROJECT DETAILS

**Start Date	2004/07/01		Completion Date	2004/12/08
--------------	------------	--	-----------------	------------

Total Project Budgeted	R	3,467,301.00
Total Project Cost	R	3,467,301.00
Total Households Served		337

COMMENTS ON COMPLETION OF PROJECT

The Business Plan has indicated that 337 household should be provided with VIP toilets. The project was completed in time and within the budget.

CERTIFICATION

Implementing Agent: LP Paxinos

Position: Project Coordinator

Duly authorized, hereby certify that the said Project has been completed

Signature

Date signed:

Manager/ Project Management: J Roelofse
Position: PMU Manager

I hereby certify that the report has been verified, and the project has met all the necessary requirements

Signature

Date signed:

Photo's

