

# KGALAGADI DISTRICT MUNICIPALITY

## *Physical Completion Report*

27 February 2007

**Project: Deben Upgrading Bulk Water Supply**

**Municipality: Gamagara**

**MIG Provincial Ref No: 682**

### Project Location

Province	Northern Cape Province
Municipality	Gamagara Local Municipality
District Municipality	Kgalagadi District Municipality

### PROJECT DETAILS

**Start Date	2004/07/30		Completion Date	2005/06/29
--------------	------------	--	-----------------	------------

Total Project Budgeted	R	1,561,000.00
Total Project Cost	R	1,561,000.00
Total Households Served		400

## COMMENTS ON COMPLETION OF PROJECT

*The Business Plan has indicated that the bulk water supply for Deben be upgraded to provide a RDP level of service to the community. The project was completed in time and within the budget. The financial report is attached.*

