

KGALAGADI DISTRICT MUNICIPALITY

Physical Completion Report

27 February 2007

Project: Laxey to March New Distributor road

Municipality: Moshaweng Municipality

MIG Provincial Ref. No: 692

Project no: 12

Detailed Project Description

The aim of the project is to connect the towns Laxey-Pedstouw to March-Penryn

Project Motivation

To connect Laxey-Pedstouw to March-Penryn . The connector road will improve the accessibility to these villages for busses and taxi's. The connection will establish services of police, mobile clinics, taxi's and busses. This was a non-existing road that was needed.

Project Location

Province	North West Province
Municipality	Moshaweng Local Municipality
District Municipality	Kgalagadi District Municipality

PROJECT DETAILS

**Start Date	2004/09/17	Completion Date	2005/06/15
--------------	------------	-----------------	------------

Total Project Budgeted	3936184.42
Total Project Cost	3042861
Kilometers of new gravel roads constructed	15.2
Kilometers of tarred roads to be upgraded	
Kilometers of tarred roads to be rehabilitated	

COMMENTS ON COMPLETION OF PROJECT

The project is completed. Bushes and trees was cut and 15.2 km new gravel road where constructed.

