

# KGALAGADI DISTRICT MUNICIPALITY

## *Physical Completion Report*

27 February 2007

**Project: Lothanthanyaneng: New Acc Road**

**Municipality: Moshaweng Municipality**

**MIG Provincial Ref. No: 688**

**Project no: 21**

Detailed Project Description

To give access to Lothanthanyaneng village over the new erected bridge to the Clinic.

Project Motivation

A new bridge is erected in the Moshaweng River at Lothanthanyaneng village. The aim is to construct a 3km-gravel access road over the new bridge to Lothanthanyaneng village to give access to the Clinic during the rainy season.

Project Location

Province	North West Province
Municipality	Moshaweng Local Municipality
District Municipality	Kgalagadi District Municipality

### PROJECT DETAILS

**Start Date	2005/03/01		Completion Date	2005/09/15
--------------	------------	--	-----------------	------------

Total Project Budgeted	579222
Total Project Cost	116727
Kilometers of new gravel roads constructed	3
Kilometers of tarred roads to be upgraded	
Kilometers of tarred roads to be rehabilitated	

## COMMENTS ON COMPLETION OF PROJECT

*The project is not completed on time dew to flooding and repair work to the bridge and delay of the programme; the contractor could not produce equipment on time. Special 4x4 trucks were needed.*

