

KGALAGADI DISTRICT MUNICIPALITY

Physical Completion Report

27 February 2007

Project: Moshaweng Sanitation Ward 1 to 11

Municipality: Moshaweng

MIG Provincial Ref No: 210-220

Project Location

Province	Northern Cape Province
Municipality	Moshaweng Local Municipality
District Municipality	Kgalagadi District Municipality

PROJECT DETAILS

**Start Date	2004/07/01		Completion Date	2005/06/30
--------------	------------	--	-----------------	------------

Total Project Budgeted	R 9 487 700
Total Project Cost	R 3,467,301.00
Total Households Served	337
Amount spend to date	R 8 784 600

COMMENTS ON COMPLETION OF PROJECT

The Business Plan has indicated that 383 household should be provided with VIP toilets and 2437 with UDS toilets. The project was completed in time and within the budget. This project will be running for 5 years and funds will be transferred.

