

# KGALAGADI DISTRICT MUNICIPALITY

## *Physical Completion Report*

27 February 2007

**Project: Bathlaros Water Reticulation**

**Municipality: Gasegonyana**

**MIG Provincial Ref No: 616**

### Project Location

Province	North West Province
Municipality	Gasegonyana Local Municipality
District Municipality	Kgalagadi District Municipality

### PROJECT DETAILS

**Start Date	2004/06/12		Completion Date	2005/04/01
--------------	------------	--	-----------------	------------

Total Project Budgeted	R	4,000,000.00
Total Project Cost	R	4,000,000.00
Total Households Served		1673

## COMMENTS ON COMPLETION OF PROJECT

*The Business Plan has indicated that 1673 household should be provided with Water to RDP standards. The project is in the construction phase and will be completed according to the timeframes provided*

