

KGALAGADI DISTRICT MUNICIPALITY

Physical Completion Report

27 February 2007

Project: Phomolong Ward 8 Water Supply

Municipality: Moshaweng

MIG Provincial Ref No: 39

Project Location

Province	North West Province
Municipality	Moshaweng Local Municipality
District Municipality	Kgalagadi District Municipality

PROJECT DETAILS

**Start Date	2004/07/01	Completion Date	2004/12/08
--------------	------------	-----------------	------------

Total Project Budgeted	R	952,471.00
Total Project Cost	R	952,471.00
Total Households Served		750

COMMENTS ON COMPLETION OF PROJECT

The Business Plan has indicated that 750 household should be provided with Water to RDP standards. The project is in the construction phase and will be completed according to the timeframes provided.

